

Major Construction Timeframes

The \$200 million dollar major construction project will provide more than 500,000 square feet of new, state of the art construction at the Heinz and University Drive Divisions. The current status and planned timeframes for each of the major buildings is provided:



Conceptual image of the new 1,500 space parking structure that is being built at the University Drive Division. Construction work began in November 2005.

	<u>Current Status</u>	Target Date <u>for</u> Completion
Advanced Planning Studies	Completed February 05	Completion
UD Parking Garage		
Design Build Proposal Construction	Completed May 05 In progress	2007
Master Architectural Design	In progress	2007
Domolition of Duildings of Hoine		
Demolition of Buildings at Heinz Phase 1 Phase 2	In progress Planned to begin Spring 07	2006 2008
Heinz Support Services Building		
Design Build Proposal Construction	Completed Fall 05 Advertised for Award	2007
Heinz Residential Living Villa		
Design	Service delivery completed Conceptual design completed Schematic design in progress	
Construction	Planned to begin Fall 06	2008
Heinz Administration Building		
Design Construction	Service delivery completed Conceptual design completed Schematic design in progress Planned to begin Fall 06	2008
Hoing Ambulatows Cone Conton		
Heinz Ambulatory Care Center	Service delivery completed	
Design Construction	Conceptual design completed Schematic design in progress Planned to begin Spring 07	2009
UD Mental Health Building		
Design Construction	Service Delivery completed Conceptual design in progress Planned to begin Summer 07	2011

VA Pittsburgh Healthcare System University Drive Pittsburgh, Pennsylvania 15240

Phone: 412-688-6000 1-866-4VAPITT (1-866-482-7488) www.va.gov/pittsburgh

VA Pittsburgh Healthcare System Conceptual Site Plan Design Heinz Division

